Smith Paving Milestones 05/03/05

SMITH STREET PAVING	Original Milestone	Latest Estimate	Completion Date
Pierce to St Joseph			
West side	April 19,2004	April 19, 2004	Complete 4/19/04
East side	June 18, 2004	June 1, 2004	Complete 6/1/04
St Joseph to Jefferson	·	·	-
West side	May 4, 2004	May 4, 2004	Complete 4/22/04
East side	June 28, 2004	June 16, 2004	Complete 4/14/04
Jefferson to Pease			
West side	June 18, 2004	May 12, 2004	Complete 4/28/04
East side	June 14, 2004	June 14, 2004	Complete 4/11/04
Pease to Leeland			
West side	June 23, 2004	May 13, 2004	Complete 5/12/04
East side	June 28, 2004	June 29, 2004	Complete 6/29/04
Leeland to Bell			
West side	May 13, 2004	May 13, 2004	Complete 5/13/04
East side	June 28, 2004	August 21, 2004	Complete 8/23/04
Bell to Clay			
West side	July 14, 2004	July 24, 2004	Complete 7/26/04
East side	July 31, 2004	September 4, 2004	Complete 9/3/04
Clay to Polk			
West side	July 21, 2004	July 21, 2004	Complete 7/19/04
East side	August 14, 2004	October 29, 2004	Complete 10/14/04
Polk to Dallas			
West side	November 26, 2004	December 10, 2004	Complete 12/1/04
East side	September 11, 2004	October 8, 2004	Complete 9/30/04
Dallas to Lamar			
West side	January 8, 2005	December 17, 2004	Complete 12/7/04
East side	October 12, 2004	October 12, 2004	Complete 10/7/04
Lamar to McKinney			
West side	January 11, 2005	March 4, 2005	Complete 3/3/05
East side	September 30, 2004	December 10, 2004	Complete 12/14/04
McKinney to Walker			
West side	February 5, 2005	March 25, 2005	Complete 3/24/05
East side	October 19, 2004	December 10, 2004	Complete 12/9/04
Walker to Rusk			
West side	February 26, 2005	March 12, 2005	Complete 3/9/05
East side	October 18, 2004	December 17, 2004	Complete 12/21/04
Rusk to Capitol			
West side	March 12, 2005	January 21, 2005	Complete 1/20/05
East side	November 24, 2004	November 24, 2004	Complete 11/22/04
Capitol to Texas	A '! 4 .000 =	A = #1 00 000 =	0
West side	April 1, 2005	April 28, 2005	Complete 4/28/05
East side	April 1, 2005	April 28, 2005	Complete 4/28/05
Texas to Prairie		0 1 1 22 22	0 14 2/24/23
West side	July 7, 2004	September 29, 2004	Complete 9/21/04
East side	June 8, 2004	July 9, 2004	Complete 7/7/04

Prairie to Preston			
West side	June 28, 2004	October 22, 2004	Complete 10/25/04
East side	May 14, 2004	June 30, 2004	Complete 6/30/04
Preston to Congress			
West side	June 18, 2004	October 8, 2004	Complete 10/12/04
East side	April 24, 2004	June 19, 2004	Complete 6/17/04
LAMAR STREET PAVING			
Louisiana to Smith			
South side	April 19, 2004	March 21, 2004	Complete 4/22/04
North side	June 18, 2004	July 17, 2004	Complete 7/19/04
Smith to Brazos			
South side	May 4, 2004	May 29, 2004	Complete 5/28/04
North side	June 18, 2004	July 17, 2004	Complete 7/15/04
Brazos to Bagby			
South side	April 19, 2004	May 25, 2004	Complete 5/25/04
North side	June 23, 2004	August 12, 2004	Complete 8/11/04
JEFFERSON STREET PAVING			
Smith to Brazos			
North and South side	April 19, 2004	April 19, 2004	Complete 3/27/04