

Travis Paving Milestones 08/10/05

TRAVIS STREET PAVING	Original Milestone	Latest Estimate	Completion Date
Commerce to Franklin			
East side	July 6, 2005	May 26, 2005	Complete 5/26/05
West side	August 18, 2005	July 8, 2005	Complete 7/11/05
Franklin to Congress			
East side	June 23, 2005	June 27, 2005	Complete 6/20/05
West side	August 6, 2005	July 18, 2005	Complete 7/11/05
Congress to Preston			
East side	June 10, 2005	June 27, 2005	Complete 6/27/05
West side	July 23, 2005	July 21, 2005	Complete 7/21/05
Preston to Prairie			
East side	May 30, 2005	June 24, 2005	Complete 6/28/05
West side	July 12, 2005	July 30, 2005	Complete 7/26/05
Prairie to Texas			
East side	May 17, 2005	July 8, 2005	Complete 7/7/05
West side	June 30, 2005	August 12, 2005	Complete 8/8/05
Texas to Capitol			
East side	May 5, 2005	July 22, 2005	Complete 7/21/05
West side	June 17, 2005	August 10, 2005	Complete 8/10/05
Capitol to Rusk			
East side	April 22, 2005	June 22, 2005	Complete 6/28/05
West side	June 6, 2005	August 6, 2005	Complete 7/29/05
Rusk to Walker			
East side	April 15, 2005	May 6, 2005	Complete 5/4/05
West side	May 23, 2005	May 23, 2005	Complete 5/23/05
Walker to McKinney			
East side	September 9, 2004	October 25, 2004	Complete 10/22/04
West side	October 20, 2004	December 17, 2004	Complete 12/21/04
McKinney to Lamar			
East side	September 16, 2004	October 29, 2004	Complete 10/28/04
West side	October 27, 2004	December 29, 2004	Complete 12/23/04
Lamar to Dallas			
East side	September 25, 2004	October 29, 2004	Complete 10/29/04
West side	November 3, 2004	November 12, 2004	Complete 11/10/04
Dallas to Polk			
East side	October 2, 2004	November 15, 2004	Complete 11/12/04
West side	November 10, 2004	January 14, 2005	Complete 1/5/05
Polk to Clay			
East side	October 9, 2004	January 11, 2005	Complete 1/6/05
West side	November 17, 2004	February 8, 2005	Complete 2/7/05

Clay to Bell			
East side	October 16, 2004	January 18, 2005	Complete 1/14/05
West side	November 24, 2004	February 11, 2005	Complete 2/11/05
Bell to Leeland			
East side	December 2, 2004	January 28, 2005	Complete 1/19/05
West side	January 7, 2005	February 25, 2005	Complete 2/5/05
Leeland to Pease			
East side	December 9, 2004	February 11, 2005	Complete 2/9/05
West side	January 14, 2005	March 11, 2005	Complete 3/5/05
Pease to Jefferson			
East side	February 25, 2005	February 25, 2005	Complete 2/26/05
West side	March 25, 2005	March 25, 2005	Complete 3/11/05
Jefferson to St. Joseph			
East side	March 11, 2005	March 11, 2005	Complete 2/19/05
West side	April 8, 2005	March 21, 2005	Complete 3/18/05
St. Joseph to Pierce			
East side	March 25, 2005	March 25, 2005	Complete 3/1/05
West side	April 22, 2005	March 28, 2005	Complete 3/23/05